

BeSafe SGFL Hazards

Generated on: 2023-10-23

ID	Unit	Initiated By	Department	Line	Risk Level	Department Tag	Incident Status	Location	Description	Action	Date	Created At
29	Unit 1	admin	Production		B	Engineering	Completed	Hall-1 Production	Plugs lying on the floor and cables with damaged insulation which may cause short circuit or electric shock,	Cables and plugs dressed on suitable place.	13-06-2023	29-08-2023
30	Unit 1	admin	Production		C	Engineering	Completed	Hall-1 Production	The power supply panel of the folding machine was open in the socks working area Hall #1	Panel has been closed	13-06-2023	29-08-2023
31	Unit 1	admin	Admin		B	Engineering	Completed	Time Office	kindly remove this outer door Ac stand, in morning this stand hit on worker head and he got serious head injury.	Frame was Removed	15-06-2023	29-08-2023
33	Unit 1	Rashid	Production	L-301	B	Engineering	Completed	Hall- 3 Ground floor	Some skiving machines guards are missing in hall #3, which may present a risk of hand injury to the machine. You are requested to install guards.	The guards have been installed on all skiving machines.	05-09-2023	10-10-2023
37	Unit 1	Rashid	Engineering	000	A	Engineering	Completed	Outer Area	Open routing parts need to be cover with a guard to eliminate the risk of worker's loose cloth or hand contact.	Rotating part has been covered.	18-10-2023	18-10-2023
38	Unit 1	Rashid	Engineering	000	B	Engineering	Completed	Boundry wall	Access to Electric DB was blocked.	Electric DB has been relocated.	18-10-2023	18-10-2023