BeSafe SGFL Hazards

Generated on: 2023-10-19

ID	Unit	Initiated By	Department	Line	Risk Level	Department Tag	Incident Status	Location	Description	Action	Date	Created At
29	Unit 1	admin	Production		В	Engineering	Completed	Hall-1 Production	Plugs lying on the floor and cables with damaged insulation which may cause short circuit or electric shock,	Cables and plugs dressed on suitable place.	13-06- 2023	29-08- 2023
30	Unit 1	admin	Production		С	Engineering	Completed	Hall-1 Production	The power supply panel of the folding machine was open in the socks working area Hall #1	Panel has been closed	13-06- 2023	29-08- 2023
31	Unit 1	admin	Admin		В	Engineering	Completed	Time Office	kindly remove this outer door Ac stand, in morning this stand hit on worker head and he got serious head injury.	Frame was Removed	15-06- 2023	29-08- 2023
33	Unit 1	Rashid	Production	L-301	В	Engineering	Completed	Hall- 3 Ground floor	Some skiving machines guards are missing in hall #3, which may present a risk of hand injury to the machine. You are requested to install guards.	The guards have been installed on all skiving machines.	05-09- 2023	10-10- 2023
34	Unit 1	Rashid	Production	L-301	В	Engineering	In Progress	Hall- 3 Ground floor	Some skiving machines guards are missing in hall #3, which may present a risk of hand injury to the machine. You are requested to install guards.	Reported to concerned department	09-05- 0023	13-10- 2023
35	Unit 2	Rashid	Engineering	Near wastage area	В	Engineering	Pending	Outer area	Please repair the foot pedal of eye shower, because in case of emergency we could not use it.		18-10- 2023	18-10- 2023
36	Unit 1	Rashid	Engineering	L-134	В	Engineering	Pending	Hall-1 Production	Please cover the motor connection as soon as possible to avoid risk of short circuit or electric shock.		18-10- 2023	18-10- 2023
37	Unit 1	Rashid	Engineering	000	Α	Engineering	Completed	Outer Area	Open routing parts need to be cover with a guard to eliminate the risk of worker's loose cloth or hand contact.	Rotating part has been covered.	18-10- 2023	18-10- 2023
38	Unit 1	Rashid	Engineering	000	В	Engineering	Completed	Boundry wall	Access to Electric DB was blocked.	Electric DB has been relocated.	18-10- 2023	18-10- 2023
39	Unit 1	Rashid	Engineering	000	В	Engineering	Assigned	Engineering workshop	The electrical connections to the water dispenser need to be relocate.	Reported to concerned department.	18-10- 2023	18-10- 2023
40	Unit 1	Rashid	Engineering	0	С	Engineering	Assigned	Engineering workshop	Table fan body is damage.	Report to concerned department.	18-10- 2023	18-10- 2023